

CL/NBPO WEEKLY REPORT - PERIOD ENDING 06 DECEMBER 1983

I. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI:

NO TASKS. (U)

II. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW BUILDING

A. CIA TRC MEETING. ON 30 NOVEMBER 1983, THE THIRD MEETING OF THE CIA TRAFFIC ADVISORY COMMITTEE WAS HELD. VIRGINIA'S ROAD CONSULTANT PRESENTED THE RESULTS OF THE TRAFFIC IMPACT STUDY WHICH SHOWS WHERE SEVERE TRAFFIC PROBLEMS ARE EXPECTED TO ARISE AS A RESULT OF CIA EXPANSION. THE REPORT WAS ACCEPTED WITHOUT CRITICISM. HOWEVER, THERE WAS CITIZEN PRESSURE ON THE AGENCY REPRESENTATIVE TO MAKE A COMMITMENT TO DELAY HEADQUARTERS CONSTRUCTION UNTIL A ROAD DESIGN IS SELECTED. (U)

B. NCPC ACTION. ON 1 DECEMBER 1983, THE NATIONAL CAPITAL PLANNING COMMISSION GAVE FINAL APPROVAL TO THE FIRST OF THREE CONSTRUCTION BID PACKAGES. WHILE THE COMMISSION CHAIRMAN REFUSED TO HEAR FURTHER CITIZEN TESTIMONY ON THE ROAD DESIGN ISSUE, HE REQUESTED A COMMITMENT FROM THE AGENCY NOT TO INITIATE THE FIRST CONSTRUCTION CONTRACT BEFORE 1 APRIL 1983. THE AGENCY REPRESENTATIVE AT THE HEARING AGREED TO THE COMMITMENT. (U)

III. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

NOTHING. (U)

STAT

CHIEF: NEW BUILDING PROJECT OFFICE; CL

DISTRIBUTION:

- 1 - D/CL
- 1 - C/P&PS/CL